


Fort Worth District August COS Project Review Board 4Q10

Bill Workman

SWF- Chief, Center of Standardization (COS)



US Army Corps of Engineers
BUILDING STRONG

Agenda

- SWF Scheduled FY10 CT Actions
- Significant Issues
- Contracting Issues
- COS Support to ECSO



SWF FY10 CT Actions Overview

- 42 Total FY 10 Contract Actions
 - Includes 9 awards given back to Geographic Districts

SWF Scheduled Contract Awards (33):



SWF Contract Awards Completed (18):



- Discuss slipped projects:
 - Ft Carson WT Admin: C-Type
 - Fort Benning WT Admin: SSEB consensus this week
 - Ft Stewart WT Complex: Delays on site plan and significant number of IFNs, using SAS MATOC for Admin
 - Ft Benning BT B/COF Lost Scope: ATR Required



15 Remaining Actions

SWF Remaining FY10 Awards										Award & Lock-in Verified in P2 on 03-Aug-10
PN	Title	Location	Fac Type	Contr Type	PM Contr Awd	Lock-in	Geo Dist.	Award Dist.	Award by 30-Sep	
North Atlantic Division Projects										
66714	Advanced Individual Training Cmplx	Fort Eustis	AIT BKS	T.O.	9/15/2010	9/30/2010	NAO	SWF	Low Risk	
77143	Warrior in Transition (WT) Admin Fac.	Fort Eustis	WT ADMIN	T.O.	8/31/2010	N/A	NAO	SWF	Low Risk	
36113	Barracks/Company (CO) OPS Bldg	Fort Lee	AIT BKS	T.O.	8/25/2010	9/30/2010	NAO	SWF	Low Risk	
Northwestern Division Projects										
51857	Barracks/Company Operations	Fort L.Wood	BT BKS	T.O.	9/20/2010	9/30/2010	NWK	SWF	Moderate Risk, late SSEB	
62158	Barracks/Company OPS Building	Fort L.Wood	BT BKS	T.O.	8/30/2010	9/30/2010	NWK	SWF	Low Risk	
70196	Admin & Ops Facility, WT	Fort Carson	WT ADMIN	C-Type	7/30/2010	12/31/2009	NW0	SWF	High Risk, Awarded in P2 due to Brks Award	
69224	Warrior in Transition (WT) Admin Fac.	Fort Lewis	WT ADMIN	C-Type	9/23/2010	N/A	NWS	SWF	High Risk, Awarded in P2 due to Brks Award	
South Atlantic Division Projects										
48169	BT & BT/OSUT Complex	Fort Jackson	BT BKS	T.O.	8/31/2010	8/31/2010	SAC	SWF	Low Risk	
69999	Warrior in Transition (WT) Admin Fac.	Fort Benning	WT ADMIN	T.O.	7/28/2010	3/31/2010	SAS	SWF	Low Risk	
69391	Barracks, WT	Fort Stewart	WT BKS	T.O.	8/6/2010	N/A	SAS	SWF	Low Risk	
69391	Admin and Ops Facility, WT	Fort Stewart	WT ADMIN	T.O.	8/6/2010	N/A	SAS	SWF	High Risk, Awarded in P2 due to Brks Award	
68863	PN68863 UEPH (Lost Scope)	Fort Stewart	UEPH	T.O.	11/30/2010	N/A	SAS	SWF	Low Risk	
65041	PN 65041 3rd BCT - 5th Barracks	Fort Benning	BT BKS	T.O.	7/27/2010	N/A	SAS	SWF	Low Risk	
Southwestern Division Projects										
70128	Admin and Ops Facility, WT	Fort Polk	WT ADMIN	T.O.	9/30/2010	4/6/2010	SWF	SWF	Low Risk	
58531	Advanced Individual Training Barracks	Fort Sill	AIT BKS	T.O.	9/29/2010	9/30/2010	SWT	SWF	Moderate Risk, late SSEB	



Significant Issues

- Central Issue Facility (CIF)
 - Received initial Draft Army Standard
 - Review meeting @ HQUSACE , 21 JUL 10
 - Currently COS and the Engineering Branch are reviewing draft standard & developing a list of items for consideration by the FDT

- George Mino, OSD-ATL (Office of the Deputy Under Secretary of Defense) – Comment on cost and time savings for UEPH
 - “What CESWF has done is truly amazing”

- Hosted successful visit from Zenovia Wilcox (HQ E&C COP)
 - New HQUSACE POC for SWF COS
 - Reviewed COS process/procedures/policies
 - Toured Ft Bliss MT Construction

- Ft. Drum UEPH Barracks PN71472 & PN67045
 - Adapt-Build vs. Design-Build – awaiting decision on execution strategy



Contracting Issues

- Regional Contracts
 - COS Contracting Section resources constrained
 - COS Acquisition Plan- priority #1.
 - Cos providing a full time employee to assist
 - Contracting providing a full time employee to lead
 - A/E capacity for FY'12 Adapt Build projects
 - 16 Source Selection Boards remaining



COS Support of ECSO

- Draft analysis of BP Station SF requirements to AR 405-70 SF requirements completed

- Engaging on Programmatic PDT to move towards standardized facilities

- Engaging as one-door to Engineering for ECSO
 - ▶ BCOE & Design Submittal reviews
 - ▶ IGE (Construction & A/E)
 - ▶ RFP Preparation support
 - ▶ SSP/TOEP Support

