


Fort Worth District July COS Project Review Board 4Q10

Bill Workman

SWF- Chief, Center of Standardization (COS)



US Army Corps of Engineers
BUILDING STRONG

Agenda

- SWF Scheduled FY10 CT Actions
- Significant Issues
- Contracting Issues
- COS Support to ECSO



SWF FY10 CT Actions

- 41 Total FY 10 Contract Actions
 - Includes 9 awards given back to Geographic Districts

SWF Scheduled Contract Awards (32):



SWF Contract Awards Completed (17):



- 4 slipped projects still to be awarded in 4th Quarter
 - Ft Stewart WT Barracks – Delays on site plan and significant number of IFNs
 - Ft Stewart WT Admin - Borrowing capacity from SAS MATOC pending award (Aug 10), at risk for award prior to end of FY10
 - Ft Benning WT Admin – Peer Review delayed advertisement
 - Ft Carson WT Admin – C-Type contract required



Significant Issues

- Central Issue Facility (CIF)
 - Received initial Draft Army Standard
 - Review meeting @ HQUSACE , 21 JUL 10
 - Currently COS and the Engineering Branch are reviewing draft standard & developing a list of items for consideration by the FDT

- George Mino, OSD-ATL (Office of the Deputy Under Secretary of Defense) – Comment on cost and time savings for UEPH
 - “What CESWF has done is truly amazing”

- Hosted successful visit from Zenovia Wilcox (HQ E&C COP)
 - New HQUSACE POC for SWF COS
 - Reviewed COS process/procedures/policies
 - Toured Ft Bliss MT Construction

- Ft. Drum UEPH Barracks PN71472 & PN67045
 - Adapt-Build vs. Design-Build – awaiting decision on execution strategy



Significant Issues

- User Request Changes
 - FY 08 PN69774 – Ft. Hood WT Admin
 - Request to add Limestone Façade @ \$314K
 - FY 09 PN69778 – Ft. Hood WT Barracks
 - Request to change from Vinyl Composite Tile to Sheet Vinyl floor finish

- WT Barracks Progressive Collapse Issue – Sundt Construction
 - Installations - Ft. Sam Houston and Ft. Hood
 - SWF Design Branch, PPMD, and Contracting are involved with this issue

- Source Selection Evaluation Board
 - Colonel Muraski to participate on a SSEB
 - Level of involvement?
 - Availability?



Contracting Issues

- Regional Contracts
 - COS Contracting Section resources constrained
 - COS Acquisition Plan- priority #1.
 - Cos providing a full time employee to assist
 - Contracting providing a full time employee to lead
 - A/E capacity for FY'12 Adapt Build projects
 - 16 Source Selection Boards remaining



COS Support of ECSO

- Finalizing Draft Charter & SOPs –anticipate completion week of 19 Jul 10

- Preparing analysis of BP Station SF requirements to AR 405-70 SF requirements

- Engaging as one-door to Engineering for ECSO
 - ▶ BCOE & Design Submittal reviews
 - ▶ IGE (Construction & A/E)
 - ▶ RFP Preparation support
 - ▶ SSP/TOEP Support

